

Beacon St. Punchlist

1. Finish installing bricks for concrete paver edge treatment at the following locations: STA 123+05, 15' LT. STA 133+50, 25' RT. STA 127+80, 20' LT. STA 131+60, 25' LT. STA 135+30, 20' LT. STA 136+25, 30' LT. STA 142+45, 25' RT. STA 143+50, 40' RT. STA 144+25, 35' RT. STA 140+80, 20' LT. STA 151+50, 30' LT.
2. ~~Remove sidewalk forms, loam area/fill in back of sidewalk at the following locations: STA 110+30, 40' RT. STA 112+05, 25' LT. STA 132+50, 25' LT. STA 137+50, 35' LT. 139+50, 30' LT. STA 145+45, 35' RT. STA 145+25, 30' LT. STA 147+55, 35' LT. STA 148+00, 35' LT. STA 148+35, 35' LT. STA 148+90, 35' LT. STA 150+30, 30' LT. STA 155+75 35' LT~~
3. Replace cracked sidewalk panels at the following locations: STA 111+45, 35' RT. STA 113+60, 40' RT. STA 115+85, 30' RT. STA 116+30, 25' LT. 132+65, 30' RT. STA 141+80, 20' RT. STA 144+40, 30' RT.
4. Touch up Green MMA at the following locations: STA 104+25, 35' RT. STA 108+00, 20' RT. STA 116+00, 30' RT. ~~STA 119+90, 30' RT.~~ STA 139+20 25' RT.
5. Remove concrete overpour from tree grates at the following locations: STA 104+50, 20' LT. STA 109+10, 20' LT. STA 112+75, 30' RT. STA 157+45, 25' RT.
6. ~~Install WCR-1 at STA 100+50, 30' RT~~
7. Address ponding in roadway STA 101+70, 20' RT
8. ~~When re-pouring DW-1, raise lip at gutter so water flows around bump out STA 102+10, 20' RT~~
9. Trip Hazard over ½" WCR-3 STA 102+30, 20' RT
10. New bike racks needed STA 102+35, 35' RT
11. Install no parking signs, Install bike rack STA 102+50, 60' RT
12. HMA Patch required/green MMA touchup required STA 104+55, 20' LT
13. Pave speed bump at Forest St. STA 106+00, 50' RT
14. ~~Remove Porta-Potty STA 107+65, 20' RT~~
15. ~~Scrape off pavement from green MMA STA 109+00 25' RT~~
16. ~~Remove drums, cones, and signs STA 109+35, 30' RT~~
17. Property damage - fix fence gate at DW-15, 325 Beacon St. STA 109+60, 30' LT
18. Sink Hole at CB, patch HMA at cycle track STA 114+20, 20' RT
19. ~~Scrape off pavement from green MMA STA 114+75, 25' RT~~
20. ~~Remove Green MMA from brick strip STA 115+00, 30' RT~~
21. Pave speed bump at Sacramento St (East) STA 116+90, 35' RT
22. Gas gate buried STA 113+80, 15' LT
23. Remove concrete washout STA 117+40, 30' RT
24. Conduit sticking up from sidewalk. Install tree lighting control cabinet STA 117+50, 20' RT
25. Tree at Museum St. STA 123+00, 70' RT
26. Remove construction debris along wall. Cut joint filler so it is flush with top of sidewalk STA 125+50 to STA 129+50
27. Remove concrete washout STA 123+05, 15' LT
28. ~~Move new fire alarm base to planter STA 123+50, 20' LT~~
29. ~~Remove concrete washout from around utility pole STA 124+35, 25' LT~~
30. HMA Patching required at Driveway 40 - STA 129+40, 30' RT
31. ~~HMA patching required at corner of Park and Beacon (187 Beacon St) STA 132+50, 20' LT~~

32. Patch cycle track (sink hole) at STA 134+20, 25' RT
33. Paint 6" edge line to Shift cycle track around utility pole STA 134+40, 30' RT
34. Finish bike arrows and legends project wide.
35. Tree grate not fastened at corner of Properzi STA 135+25, 25' LT
36. Pour sidewalk panel around fire alarm box STA 138+00 30' LT
- ~~37. Brick work a back of sidewalk/property damage STA 143+50, 40' RT~~
38. Tree grate loose STA 143+50, 25' RT
39. Old conduit running up utility pole, cut flush and fill STA 143+75, 25' RT
40. Trip hazard at brick strip at 103 Beacon STA 144+60, 25' RT
41. Patch driveway, lip too high at Beacon St Pizza DW-47 STA 139+35, 35' LT
- ~~42. HMA patching required at DW-50 to Wine and Cheese STA 140+25, 30' LT~~
43. Pour sidewalk panel at fire alarm box STA 141+90, 30' LT
- ~~44. HMA patching for driveway at 101 Beacon STA 145+90, 40' LT~~
- ~~45. Place pea stone at existing tree STA 148+00, 25' LT~~
46. Gas gate cover damaged STA 149+15, 35' LT
47. Grout curb joints STA 151+70, 25' RT
48. Concrete disturbed at 62/64 Beacon St. STA 152+00 35' RT
49. Install tree lighting cabinet STA 152+25, 25' RT
50. Broken water curb stop cover at 32 Beacon St. STA 156+00, 30' RT
51. Broken Water gate cover STA 150+10, 20' LT
52. Damage to concrete wall at DW-67 STA 150+80, 25' LT
- ~~53. Pea stone around existing tree STA 153+70, 30' LT~~
54. Patch side of wheelchair ramp to whole food entrance STA 154+05, 35' LT
55. Remove concrete overpour from brick strip STA 154+35, 30' LT
- ~~56. Remove asphalt pile STA 155+15, 25' LT~~
- ~~57. Clean up construction debris around tree planter STA 157+10, 75' LT~~
58. Place pea stone at existing trees between Concord and Dickinson STA 158+25, 25' LT to STA 159+25, 25' LT
59. Finish paving at East end of project towards Inman Square.
60. Writing in sidewalk panels – Grind out writing or replace panels at the following locations: STA 114+40, 35' RT. STA 126+35, 25' LT. STA 129+05, 25' LT
61. Damage to property – Fix brick at wall in front of 266 Beacon St.
62. Sidewalk panel never poured STA 141+30, 50' LT
63. Damage to property- Fix interlocking brick wall in front of 65 Beacon St. STA 151+25, 35' LT.
64. Remove and stack city benches project wide
65. Bolt down benches and trash barrels per City of Somerville's drawing
- ~~66. Finish groundcover plantings at island bump outs project wide.~~
67. Apply elastomeric sand at remaining brick locations project wide.
68. Remove individual tree protection project wide.
69. Finish road sign installation and removal project wide.
70. Address scaling and spalling sidewalks per Deficiency Report #3.
71. Finish pavement markings project wide at various locations. See attached drawing.